

Since the last report there has been paid,

To Col. Stewart, on account of work finished last year,

\$1,275 07

To printers for advertising,

5 50

To Col. Howard's executors for rent,

40

1,320 57

Total balance of funds at the disposal of the Managers,

\$14,444 12

Of this sum there will be paid, to H. Causici, Esq. early in January, for executing the Statue, per contract,

4,500 00

And a like sum on its completion and fixture,

4,500 00

\$9,000 00

Also to Col Stewart, for balance due him for work done during this year,

5,084 09

\$14,084 09

Leaving only in the hands of the Treasurer of the W. M. the small sum of

360 03

\$14,444 12

Since the last report, the marble work on the basement, except the steps to the four entrances, has been completed, and there will only remain to be added, after the Statue is placed, the trophies required at the four angles of the basement, the railing and pavement to protect the Monument and the improvement of the ground in its immediate vicinity, according to the original design. To effect all this, however, will require, it is believed, from 15 to 20,000 dollars; but no precise estimate can as yet be made. In the mean time it is desirable that the necessary funds should be provided; and as by the agreement on the part of the Managers they have not the privilege of drawing lotteries themselves, as heretofore, and are informed by the lottery commissioners that nothing has been paid into the State Treasury arising from lotteries this year, and only 3,500 dollars being the amount of a debt belonging to the lotteries the last year, but only paid into the Treasury during the present year, in which it was recovered, it is respectfully recommended through you to the legislature,