

Lock No. 61	on section	295	(comp.)		Ritner & Co.
" 62	"	298	"		Buel & Watt.
" 63	1.3	299	"		"
" 64	2 3	"	"		"
" 66	"	"	"		"
" 67	"	322	"		Wm. P. Steritt.
" 68	"	329	(mas.)		Fallan & Ambrose.
" 69	"	331	"		"
" 70	"	332	"		"
" 71	"	"	"		"

Weigh lock at Cumberland not let.

Of the locks mentioned in the preceding list, nearly all the cut stone for lock Nos. 54 and 56 is prepared and delivered, and nearly all the stone for lock No. 58 is cut, but not delivered.

The dam, No. 8 at Cumberland, has its foundation laid up to low water—about one fourth of the stone required for it is prepared, and all the timber is cut and a large portion of it is delivered. It is let to William Lockwood.

Of the 23 culverts, 17 are let to the following named contractors:

Culvert No. 202	on sec'n	No. 262		Moyle, Randal & Co
Do 204	do	277	probably,	do
Do 206	do	283		Ritner & Co.
Do 207	do	285		do
Do 208	do	291		do
Do 210	do	296		Henry Gallagher.
Do 211	do	313		R. Sims & Co.
Do 212	do	314		do
Do 215	do	322		Steritt & Co.
Do 216	do	330		Bruce & Haughey.
Do 217	do	331		do
Do 218	do	332		do
Do 221	do	337		do
Do 223	do	339		do
Do 224	do	340		do
Do 228	do	342		do
Do 230	do	345		do
Do 231	do	346		do

The five remaining culverts are between section No. 352 and Cumberland, and may be said to be about one half finished—the masonry of three of them being more than one half laid, and a large proportion of the materials prepared. These culverts will be put under contract as soon as the other masonry is a little more advanced.

Of the 10 wastes and waste weirs there have been put under contract—

1	on section No. 258,	Moyle, Randal & Jones.
1	" " 320,	R. Sims & Co.
1	at aqueduct " 10,	Hunter, Harris & Co.