

No. 4. DAM OF PATUXENT RIVER RESERVOIR.

Cubic yards.		Price. Cts.	Cost.	Total cost.
29148	Gravel removed from foundation,	18	\$5,246 64	
214023	Embankment,	24	51,365 52	
62428	Puddling of puddle dyke,	40	24,971 20	
2520	Soiling of lower slope,	25	630 00	
Perches.				\$82,213 36
6276	Paving on upper slope,	200		12,502 00
11962	Masonry of culvert of feeder,	800		95,606 00
	Waste weir and waste lead,			6,000 00
	Guage of culvert—guage rods—sheath for do. and house on top of embankment,			5,000 00
	Pumping apparatus,			4,000 00
				<u>190,461 36</u>